

## SCC Project Update

WORK Target VS Current Status TILL 8TH MAGH 2080

S.NO.	Description of Work	Targeted Work	Current Status	Remarks
<b>A</b>	<b>Landscape &amp; Road Development</b>			
<b>A.1</b>	<b>Land Scap Development for Lower and Upper Station</b>			
A.1.1	LTP Landscape Development	Levelling and compaction work for parking area and Information Center Cum Ticket Counter	Completed	
A.1.2	UTP Landscape Development	Levelling work for Pathway	Ongoing	Will be continued till completion
<b>A.3</b>	<b>RETAINING STRUCTURES</b>			
A.3.1	Lower Station	Protection for Parking and Drainage maangement	Completed	
A.3.2	Upper Station	Protection for Siddhartha Statue	Completed	
<b>B</b>	<b>STRUCTURAL DEVELOPMENT WORKS</b>			
<b>B.1</b>	<b>LOWER STATION STRUCTURES</b>			
B.1.1	Main Building	Ceiling, wall and flooring works of Staff Quarter and Electricity Arrangements	Completed	
B.1.2	Rest Room (Adjacent to Ticket Counter)	Sanitation, Plumbing and Flooring Works	Completed	
B.1.3	Entry Yard & Information/Ticket centre	Painting Works	Completed	

S.NO.	Description of Work	Targeted Work	Status	
B.1.4	Guard House and Workshop Cum Store Room	Initiation of construction of Guard House & Finishing Work of Workshop & Store	1. Final Compaction and Layout of Guard House Completed. 2. Finishing of Workshop Completed.	
	<b><u>GARDEN AREA DEVELOPMENT for Both Station (B.1.5-B.1.8)</u></b>			
B.1.5	Gardening (Plants & Flowers)	Initiation of Lawn Supplying, Installation and Fitting Work	Ongoing	
B.1.6	Internal Pathways	Initiation of Tiling Works	Tiling works ongoing.	
B.1.7	Lotus	Construction work of Lotus Petals	80 % of Work Completed.	Will be completed in next 15 days
B.1.8	Dhunge Dhara	Construction of water storage for circulation	Water Storage completed.	
	<b><u>PARKING AREA DEVELOPMENT (B.1.9-B.1.11)</u></b>			
B.1.9	Surface Finishing Work of Parking Area	Cable Laying, Flooring Works in front of IC with Water Fountain and Surface Maintenance	1. Cable Laying of Parking area completed. 2. Surface maintenance completed.	

S.NO.	Description of Work	Construction Work Schedule for next 15 Days	Status	
B.1.10	Entry Gate Including Digital Board	Initiation of Construction of Main Gate	1. Postponed	Design yet to be finalized.
B.1.11	Fire Fighting	Pipe Line Laying for Fire Fighting	Completed	
<b>B.2</b>	<b>TOWERS &amp; FRAMES FOUNDATION</b>			
B.2.1	Frames & Towers - Foundation and Protection Work	Tower Fencing Works for TR Protection	Fabrication of posts ongoing.	
<b>B.3</b>	<b>UPPER STATION STRUCTURES</b>			
B.3.1	Main Building with Elevator	Interior Work, Painting and Electricity Arrangements	1. Painting work ongoing 2. Electrical work ongoing.	
B.3.2	Two Storied Building with Siddhartha Statue	Construction of Siddhartha Statue Building at LVL 813.3m	Ongoing	
B.3.3	Renovation of Bhairab Temple	Final Finishing Work of Bhairav Temple	Completed.	
B.3.4	Septik Tank & Soak Pit	Final Construction of ST & SP	Completed	
B.3.5	Pathway (Bhairab Temple to View Tower)	Site Clearance and Identifiacion of Pathway to Bhairav Temple	Completed	
B.3.6	Drainage Management	Construction of Drain	Ongoing	
B.3.7	Fire Fighting	Pipe Line Laying for Fire Fighting	Ongoing	
<b>C</b>	<b>Plant and Machinery</b>			
C.1	Dispatch of Cabin (Gondolas)	5 Gondolas to be received from CRSPL	Received	
<b>D</b>	<b>Electricity Arrangements</b>	<b>Connection of LTP &amp; UTP with NEA grid</b>	<b>Completed</b>	